

CONSTRUCTION & ESTATE MANAGEMENT DIVISION

GSTIN: 30AABAI1653D1ZF
PAN: AABAI1653D
TAN: BLRI08261B

Enquiry No: IITGOA/C&EMD/2021/017

Dt.03/07/2021

NOTICE INVITING QUOTATION

Sealed quotations are invited from approved and eligible contractors for the works "Construction of Foundation Base For Portable Cabin Setup". The schedule of quantities is stated in Annexure A. The terms & conditions of work is as stated below:

Terms & Conditions:

- 1) Validity of the quotation should be 60days.
- 2) The work should be completed within a stipulated time of 20 days from the date of release of work order.
- 3) The agency must be possessing a valid Registration Certificate (CPWD/ PWD).
- 4) All the quoted rates must be inclusive of GST.
- 5) The work shall be carried out strictly in accordance with the terms, conditions and specifications as per CPWD norms, in the approved workmanlike manner and as per standard practice.
- 6) Materials required for satisfactory completion of work shall be of approved quality, make, grade etc. and of/or confirming to the Indian Standard Specifications (Latest revision) wherever applicable and approved by the Engineer-in-charge.
- 7) The agency must make arrangement for scaffolding and other necessary equipment's at its own cost.
- 8) Electricity required for the said works will be provided by IIT GOA, whereas the agency must make the arrangements of water.
- 9) Payment will be done on satisfactory completion of the work.
- 10) A security deposit amount @ 5% of the quoted amount will be deducted from the final bill.
- 11) For any query you may contact us on 7798673061; sankesh@iitgoa.ac.in
- 12) You are requested to send the sealed quote directly to the Executive Engineer, IIT Goa, Gec Campus, Farmagudi, Ponda, Goa- 403401 on or before 09th July 2021.

Sd/-
Executive Engineer, IIT Goa

Annexure A

Sr.No	Item Description	Unit	Quantity	Rate	Amount
1	Rubble packing with hard laterite stone under floors including watering ramming and consolidating etc. in pipeline trenches and other foundations complete.	M3	80		
2	Providing and laying in position cement concrete 1:2:4 (1 cement : 2 coarse sand: 4 graded granitic or basaltic stone aggregate 40 m nominal size) excluding cost of centering,shuttering and finishing : All works upto plinth level	M3	20		
3	Laterite masonry in neatly dressed stones of size as specified in cement mortar 1: 4 (1 cement : 4 coarse sand) in foundation and basement.	M3	20		
4	Providing and laying in position (1:11/2:3) Reinforced cement concrete excluding the cost of centering, shuttering, finishing and reinforcement (1 cement: 1½ coarse sand:3 graded stone agg 20mm nominal size):All works upto plinth level	M3	1.5		
5	Providing TMT steel reinforcement bars of (SAIL, TATA. VIZAG, JSW Steel Ltd.)) (Confirming to IS 1786 of 1986) for RCC work (conforming to I.S. 1786 of 1986) including bending, binding & placing in position in all the floors along with the factory made precast concrete cover blocks of specified sizes whose compressive strength is not less than that of surrounding concrete in the structural member.	Kgs	280		
6	Centering & shuttering including Strutting, Propping & removal of forms for :Sides and Soffits of beams, Beam Haunchings, Cantilever, Girders, Bressumers and Lintels plinth beams not exceeding 1m in depth	M2	30		
	Total Amount (Inclusive of GST)				
	Total Amount in Words:				